

GOVERNMENT OF ANDHRA PRADESH
ABSTRACT

PR& RD Dept., - East Godavari District – PMGSY phase IX – Package No.AP 05 IX LB02 – Construction of High level bridge across creek at Rameshwaram of Allavaram @ 3/6 +100 – On R/f Challapalli to Vasalathippa - Post facto Extension of Agreement Time up to 30-07-2014 for a period of 211 days without penalty – Accorded - Orders – Issued.

PANCHAYAT RAJ AND RURAL DEVELOPMENT (PROGS.II) DEPARTMENT

G.O.RT.No. 848

Dated: 04.09.2014.

Read the following:-

1. G.O.Ms.No.330, PR&RD (Progs.II) Department, dt.17.09.2010.
2. From the ENC, PR, PMGSY, Hyderabad, Lr.No.W3/ DEE2/ PMGSY/AP 05IX LB02/2013, Dt.23.01.2014 and 30.05.2014.

--00--

ORDER :-

In the circumstances reported by the Engineer-in-Chief, Panchayat Raj, PMGSY, Hyderabad in his letter 2nd read above, Government after careful examination of the proposal, hereby grant Post facto Extension of Agreement Time up to 30.07.2014 for a period of (211) days without penalty in respect of work "Construction of High level bridge across creek at Rameshwaram of Allavaram @ 3/6 +100 – On R/f Challapalli to Vasalathippa in East Godavari District" under PMGSY Phase IX, as the delay was not attributed to the Contractor.

2. The Engineer-in-Chief, Panchayat Raj, PMGSY, Hyderabad is requested to take necessary action accordingly.
3. A copy of this order is available on the Internet and can be accessed at www.ap.gov.in/goir.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF ANDHRA PRADESH)

Dr. K.S.JAWAHAR REDDY
SECRETARY TO GOVERNMENT (PR)

To

The Engineer-in-Chief, Panchayat Raj, Hyderabad.

The Superintendent Engineer, Panchayat Raj, East Godavari District.

Copy to:

PS to Minister (PR,RWS&NREGS)

PS to Secretary to Government (PR).

Sf/SCs.

//FORWARDED BY ORDER//

SECTION OFFICER.